

Wandandian Progress Association  
D2683 Princes Highway  
Wandandian

RE: PROGRAMME OF BUILDING WORKS FOR RENOVATIONS & EXTENSIONS

Start 2<sup>nd</sup> August

2 – 5	Week 1	Set up set out dig footings & pour
8 - 12	Week 2	Bricklayer – Front concrete slab Electrician underground mains
15 -19	Week 3	Rear bearers & joists, floor, wall frames, roof frame Brick layer front verandah
22 – 26	Week 4	Colour bond roof & walls to rear extension Rear verandah. B joists Septic system by Bennett's
29 – 2 Sept	Week 5	Front verandah roof – ceiling etc Plumber rough in – storm water Electrician rough in Rear verandah roof frame – deck
5 – 9	Week 6	Internal door openings Jams, doors Rear verandah roof Fill in floor line to ground line externally
12 – 16	Week 7	Plasterer Plumber – men's urinal
19 – 23	Week 8	Water proofer Main roof work Architraves fix out
26 – 30	Week 9	Floor tiler
3 – 7 Oct	Week 10	Plumber          Electrician Carpenter        Doors, locks Miscellaneous
10 – 14	Week 11	Painter
17 – 21	Week 12	Miscellaneous